

Information regarding connectivity status of Distt. Seoni
PIU - SEONI

Date: 31-05-2007

Population	Target in PMGSY (i/c New & upgradation)	Target upto 6th Phase Scheduled completion Oct. 07		Achievement in 6th Phase upto May 07		Target of 7th Phase Scheduled completion Dec. 09		Achievement of 7th Phase upto May 07 start date 24-4-07	
		No. of Habitation to be connected	Length (in km)	No. of Habitation connected	Length (in km)	No. of Habitation to be connected	Length (in km)	No. of Habitation to be connected	Length (in km)
1	2	3		4		5		6	
1000+	161	99	773.21	89	579.29	8	595.62	-	-
500-999	434	120		93		143		-	-
250-499	336	56		30		46		-	-
100-250	28	12		9		3		-	-
0-100	6	4		3		2		-	-
Total	965	291	773.21	224	579.29	202	595.62	-	-

Note: **Phase-VI** All 7 Packages in progress

Phase-VII

- On completion of VIIth Phase all villages upto 1000+ in general blocks & 500+ in tribal blocks will be covered.
- In 7th Phase total No. of packages 22
 - (a) 18 Nos. Package at tender stage
 - (b) 2 Nos. Package in progress started on 24 April-07
 - (c) 2 Nos. Package in agreement stage

General Manager
 MPRRDA, PIU SEONI